

**CCO #40-006**

Project: 0483-01 - Perris High School No. 4
32255 Leon Road
Winchester, California 92596

Change Order #40-006: Contract Reconciliation Change Order

CONTRACT COMPANY: Pierre Landscape, Inc. 5455 2nd Street Irwindale, California 91706	CONTRACT FOR: C-0483-01-040 :SWPPP BMP Implementation
DATE CREATED: 12/ 16 /2022	CREATED BY: Jeff Nicholson (Neff Construction, Inc.)
CONTRACT STATUS: Pending - In Review	REVISION: 0
DESIGNATED REVIEWER:	REVIEWED BY:
DUE DATE:	REVIEW DATE:
INVOICED DATE:	PAID DATE:
SCHEDULE IMPACT:	EXECUTED: No
	TOTAL AMOUNT: \$ 10,467.49

DESCRIPTION:

CCO 40-006 - Contract Reconciliation Change Order

This Change Order shall constitute the full and final settlement of any and all change order requests, requests for compensation, unilateral change orders, allowance change orders, or any other claim that the Contractor may have against the District arising out of the Project, whether known or unknown as of the date of execution of this change order.

Reconcile Allowance Disbursement.

Total Allowance: \$125,000.00

PCOs previously processed as Allowance disbursements:

PCO 40-001	\$8,882.04
PCO 40-003	\$18,154.00
PCO 40-004	\$29,309.00
PCO 40-005	\$518.00
PCO 40-007	\$43,005.00
PCO 40-010	\$9,600.45
PCO 40-013	\$7,207.00

Total Disbursement \$116,675.49

Credit remaining Allowance (\$8,324.51)**PCO 40-009 CE #300 - Cost Escalation - Aquatic Complex Irrigation Materials \$18,792.00****Total \$10,467.49****ATTACHMENTS:****POTENTIAL CHANGE ORDERS IN THIS CHANGE ORDER:**

PCO #	Title	Schedule Impact	Amount
40-001	CE #138 - Storm Clean-up / Removal of Standing Water		0.00
40-003	CE #387 - Delineation of Permanent Impact Area		0.00
40-004	CE #361 - Planter Grading		0.00
40-005	CE #337 - Site & Offsite Overtime - Hand Watering		0.00
40-007	CE #411 - Hand Watering of Landscape Pending Release of Irrigation System		0.00
40-009	CE #300 - Cost Escalation - Aquatic Complex Irrigation Materials		18,792.00
40-00- Allowanc e Tracking	CE #AA-067 - Cat. 40 Allowance Allocation		(8,324.51)
40-010	CE #337 - Site & Offsite Overtime & Extension Costs		0.00



CCO #40-006

40-013	CE #487 - Landscape Field Report #3 Revisions		0.00
TOTAL:			\$ 10,467.49

CHANGE ORDER LINE ITEMS:**PCO # 40-00-Allowance Tracking : CE #AA-067 - Cat. 40 Allowance Allocation**

#	Cost Code	Description	Type	Amount
1	50-40001 - SWPPP BMP - Allowance	Cat. 40 Allowance Allocation	Commitment	(\$125,000.00)
2	50-40001 - SWPPP BMP - Allowance	Allowance Disbursement	Commitment	\$ 116,675.49
Subtotal:				(\$8,324.51)
Grand Total:				(\$8,324.51)

PCO # 40-001 : CE #138 - Storm Clean-up / Removal of Standing Water

#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Remove Standing Water	Commitment	\$ 8,882.04
2	50-40001 - SWPPP BMP - Allowance	Allowance Draw	Commitment	(\$8,882.04)
Subtotal:				\$0.00
Grand Total:				\$0.00

PCO # 40-003 : CE #387 - Delineation of Permanent Impact Area

#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Silt Fence-Scott & Leon	Commitment	\$ 18,154.00
2	50-40001 - SWPPP BMP - Allowance	Draw from Allowance	Commitment	(\$18,154.00)
Subtotal:				\$0.00
Grand Total:				\$0.00

PCO # 40-004 : CE #361 - Planter Grading

#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Planter Grading	Commitment	\$ 29,309.00
2	50-40001 - SWPPP BMP - Allowance	Allowance Withdraw	Commitment	(\$29,309.00)
Subtotal:				\$0.00
Grand Total:				\$0.00

PCO # 40-005 : CE #337 - Site & Offsite Overtime - Hand Watering

#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Overtime Premium	Commitment	\$ 518.00
2	50-40001 - SWPPP BMP - Allowance	Draw from Allowance	Commitment	(\$518.00)
Subtotal:				\$0.00
Grand Total:				\$0.00

PCO # 40-007 : CE #411 - Hand Watering of Landscape Pending Release of Irrigation System

#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Handwatering	Commitment	\$ 43,005.00
2	50-40001 - SWPPP BMP - Allowance	Draw from Allowance	Commitment	(\$43,005.00)
Subtotal:				\$0.00
Grand Total:				\$0.00

PCO # 40-009 : CE #300 - Cost Escalation - Aquatic Complex Irrigation Materials

#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Irrigation Escalation-Aquatics	Commitment	\$ 18,792.00
Subtotal:				\$18,792.00
Grand Total:				\$18,792.00



CCO #40-006

PCO # 40-010 : CE #337 - Site & Offsite Overtime & Extension Costs

#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	OT & Crane	Commitment	\$ 9,600.45
2	50-40001 - SWPPP BMP - Allowance	Draw from Allowance	Commitment	(\$9,600.45)
Subtotal:				\$0.00
Grand Total:				\$0.00

PCO # 40-013 : CE #487 - Landscape Field Report #3 Revisions

#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Landscape Revisions	Commitment	\$ 7,207.00
2	50-40001 - SWPPP BMP - Allowance	Draw from Allowance	Commitment	(\$7,207.00)
Subtotal:				\$0.00
Grand Total:				\$0.00

The original (Contract Sum)	\$ 953,221.00
Net change by previously authorized Change Orders	\$ 137,146.51
The contract sum prior to this Change Order was	\$ 1,090,367.51
The contract sum would be changed by this Change Order in the amount of	\$ 10,467.49
The new contract sum including this Change Order will be	\$ 1,100,835.00
The contract time will not be changed by this Change Order	

DS
JN

DS
AU

BakerNowicki Design Studio
731 Ninth Avenue, Suite A
San Diego California 92101
Buddy Gessel

Pierre Landscape, Inc.
5455 2nd Street
Irwindale California 91706

Perris Union High School District
155 East 4th Street
Perris California 92570

DocuSigned by:
Alfred Gessel 12/21/2022

SIGNATURE DATE

DocuSigned by:
Joe Lowden 12/21/2022

SIGNATURE DATE

DocuSigned by:
Hector Gonzalez 12/23/2022

SIGNATURE DATE



PCO #40-001

Project: 0483-01 - Perris High School No. 4
32255 Leon Road
Winchester, California 92596

Potential Change Order #40-001: CE #138 - Storm Clean-up / Removal of Standing Water

CONTRACT COMPANY:	Pierre Landscape, Inc. 5455 2nd Street Irwindale California, 91706	CONTRACT FOR:	C-0483-01-040 - SWPPP BMP Implementation
PCO NUMBER/REVISION:	40-001 / 0	CREATED BY:	Jeff Nicholson (Neff Construction, Inc.)
REQUEST RECEIVED FROM:		CREATED DATE:	3/26 /2020
STATUS:	Pending - In Review		
REFERENCE:			
FIELD CHANGE:	No	ACCOUNTING METHOD:	Amount Based
LOCATION:		PAID IN FULL:	No
SCHEDULE IMPACT:		TOTAL AMOUNT:	\$0.00

POTENTIAL CHANGE ORDER TITLE: CE #138 - Storm Clean-up / Removal of Standing Water

CHANGE REASON: Existing Condition

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*

CE #138 - Storm Clean-up / Removal of Standing Water

Standing water is impacting the site. Responsibility to remove standing water is not assigned to a category contractor.

Cat. 40 Contractor, Pierre, was directed to pump water from site and track on a Time & Material basis

ATTACHMENTS:

[COR #01 T&M SWPPP Dewatering Retention Basins.pdf](#) [_Meeting Item.pdf](#) [_483-1 Cat 40 TM for Pumping standing Water From Site Across Wickerd.pdf](#)

#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Remove Standing Water	Commitment	\$ 8,882.04
2	50-40001 - SWPPP BMP - Allowance	Allowance Draw	Commitment	(\$8,882.04)
Subtotal:				\$0.00
Grand Total:				\$0.00

By signing below signatory recognizes and accepts the above dollar value contract adjustment

Owner's Representative
 Hector Gonzalez DocuSigned by:
Hector Gonzalez/24/2020

 Print Sign Date

Architect
 Alfred Gessel DocuSigned by:
Alfred Gessel 6/22/2020

 Print Sign Date

Construction Manager
 Jeff Nicholson DocuSigned by:
Jeff Nicholson 6/22/2020

 Print Sign Date

Prime Contractor
 Harold Young DocuSigned by:
Harold Young 6/22/2020

 Print Sign Date



PCO #40-003

Project: 0483-01 - Perris High School No. 4
32255 Leon Road
Winchester, California 92596

Potential Change Order #40-003: CE #387 - Delineation of Permanent Impact Area

CONTRACT COMPANY:	Pierre Landscape, Inc. 5455 2nd Street Irwindale California, 91706	CONTRACT FOR:	C-0483-01-040 - SWPPP BMP Implementation
PCO NUMBER/REVISION:	40-003 / 0	CREATED BY:	Jeff Nicholson (Neff Construction, Inc.)
REQUEST RECEIVED FROM:		CREATED DATE:	9/7 /2021
STATUS:	Pending - In Review		
REFERENCE:			
FIELD CHANGE:	No	ACCOUNTING METHOD:	Amount Based
LOCATION:		PAID IN FULL:	No
SCHEDULE IMPACT:		TOTAL AMOUNT:	\$0.00

POTENTIAL CHANGE ORDER TITLE: CE #387 - Delineation of Permanent Impact Area

CHANGE REASON: Design Development

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*

CE #387 - Delineation of Permanent Impact Area

Install silt fence to delineate the permanent impact area along the Scott & Leon Street Improvements

ATTACHMENTS:

[COR #02 Scott & Leon Silt Fencing.pdf](#) [_ZoomInOfImpact_ForClient.pdf](#)

#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Silt Fence-Scott & Leon	Commitment	\$ 18,154.00
2	50-40001 - SWPPP BMP - Allowance	Draw from Allowance	Commitment	(\$18,154.00)
			Subtotal:	\$0.00
			Grand Total:	\$0.00

By signing below signatory recognizes and accepts the above dollar value contract adjustment

Owner's Representative
 Hector Gonzalez DocuSigned by:
Hector Gonzalez 9/10/2021

 Print Sign Date

Architect
 Alfred Gessel DocuSigned by:
Alfred Gessel 9/8/2021

 Print Sign Date

Construction Manager
 Jeff Nicholson DocuSigned by:
Jeff Nicholson 9/8/2021

 Print Sign Date

Prime Contractor
 Monty Khouri DocuSigned by:
Monty Khouri 9/8/2021

 Print Sign Date



PCO #40-004

Project: 0483-01 - Perris High School No. 4
32255 Leon Road
Winchester, California 92596

Potential Change Order #40-004: CE #361 - Planter Grading

CONTRACT COMPANY:	Pierre Landscape, Inc. 5455 2nd Street Irwindale California, 91706	CONTRACT FOR:	C-0483-01-040 - SWPPP BMP Implementation
PCO NUMBER/REVISION:	40-004 / 0	CREATED BY:	Jaime Cheeney (Neff Construction, Inc.)
REQUEST RECEIVED FROM:	Trevor Wills (Pierre Landscape, Inc.)	CREATED DATE:	9/30 /2021
STATUS:	Pending - In Review		
REFERENCE:			
FIELD CHANGE:	No	ACCOUNTING METHOD:	Amount Based
LOCATION:		PAID IN FULL:	No
SCHEDULE IMPACT:		TOTAL AMOUNT:	\$0.00

POTENTIAL CHANGE ORDER TITLE: CE #361 - Planter Grading

CHANGE REASON: Allowance

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*

CE #361 - Planter Grading

Planter Grading - Cat. 03e Contractor could not provide manpower to meet school opening schedule, work has been performed by Pierre Landscape on T&M.


ATTACHMENTS:


[Planter Grading 2.pdf](#)


#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Planter Grading	Commitment	\$ 29,309.00
2	50-40001 - SWPPP BMP - Allowance	Allowance Withdraw	Commitment	(\$29,309.00)
			Subtotal:	\$0.00
			Grand Total:	\$0.00

By signing below signatory recognizes and accepts the above dollar value contract adjustment

Owner's Representative
 Hector Gonzalez  10/2/2021
 Print Sign Date

Architect
 Alfred Gessel  10/1/2021
 Print Sign Date

Construction Manager
 Jeff Nicholson  10/1/2021
 Print Sign Date

Prime Contractor
 Monty Khouri  10/1/2021
 Print Sign Date



PCO #40-005

Project: 0483-01 - Perris High School No. 4
32255 Leon Road
Winchester, California 92596

Potential Change Order #40-005: CE #337 - Site & Offsite Overtime - Hand Watering

CONTRACT COMPANY:	Pierre Landscape, Inc. 5455 2nd Street Irwindale California, 91706	CONTRACT FOR:	C-0483-01-040 - SWPPP BMP Implementation
PCO NUMBER/REVISION:	40-005 / 0	CREATED BY:	Jeff Nicholson (Neff Construction, Inc.)
REQUEST RECEIVED FROM:		CREATED DATE:	10/13 /2021
STATUS:	Pending - In Review		
REFERENCE:			
FIELD CHANGE:	No	ACCOUNTING METHOD:	Amount Based
LOCATION:		PAID IN FULL:	No
SCHEDULE IMPACT:		TOTAL AMOUNT:	\$0.00

POTENTIAL CHANGE ORDER TITLE: CE #337 - Site & Offsite Overtime - Hand Watering

CHANGE REASON: No Change Reason

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*

CE #337 - Site & Offsite Overtime

Overtime Premium Reimbursement for site work and offsite work

Hand watering over the Labor Day weekend - Too hot to let plants go 3 days without water

ATTACHMENTS:


#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Overtime Premium	Commitment	\$ 518.00
2	50-40001 - SWPPP BMP - Allowance	Draw from Allowance	Commitment	(\$518.00)
Subtotal:				\$0.00
Grand Total:				\$0.00

By signing below signatory recognizes and accepts the above dollar value contract adjustment

Owner's Representative
 Hector Gonzalez  10/23/2021
DocuSigned by: A077E380EC41495...
 Print Sign Date

Architect
 Alfred Gessel  10/22/2021
DocuSigned by: ECD4970429E94E7
 Print Sign Date

Construction Manager
 Jeff Nicholson  10/22/2021
DocuSigned by: E38A3447A1AC410...
 Print Sign Date

Prime Contractor
 Monty Khouri  10/22/2021
DocuSigned by: 225CE2B0300C482...
 Print Sign Date



PCO #40-007

Project: 0483-01 - Perris High School No. 4
32255 Leon Road
Winchester, California 92596

Potential Change Order #40-007: CE #411 - Hand Watering of Landscape Pending Release of Irrigation System

CONTRACT COMPANY:	Pierre Landscape, Inc. 5455 2nd Street Irwindale California, 91706	CONTRACT FOR:	C-0483-01-040 - SWPPP BMP Implementation
PCO NUMBER/REVISION:	40-007 / 0	CREATED BY:	Jeff Nicholson (Neff Construction, Inc.)
REQUEST RECEIVED FROM:		CREATED DATE:	10/13 /2021
STATUS:	Pending - In Review		
REFERENCE:			
FIELD CHANGE:	No	ACCOUNTING METHOD:	Amount Based
LOCATION:		PAID IN FULL:	No
SCHEDULE IMPACT:		TOTAL AMOUNT:	\$0.00

POTENTIAL CHANGE ORDER TITLE: CE #411 - Hand Watering of Landscape Pending Release of Irrigation System

CHANGE REASON: No Change Reason

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*

CE #411 - Hand Watering of Landscape Pending Release of Irrigation System
Pierre Landscape cost to supply labor for hand watering

Costs submitted equals approximately 2.5 men full time for every working day in the month of October



ATTACHMENTS:


[COR #04 SWPPP Onsite Hand Watering - Oct. 2021.pdf](#) [_Pages from 21 0907 Landscape Field Report 3 .pdf](#)



#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Handwatering	Commitment	\$ 43,005.00
2	50-40001 - SWPPP BMP - Allowance	Draw from Allowance	Commitment	(\$43,005.00)
			Subtotal:	\$0.00
			Grand Total:	\$0.00

By signing below signatory recognizes and accepts the above dollar value contract adjustment

Owner's Representative
Hector Gonzalez  /5/2021
Print  Sign Date

Architect
Alfred Gessel  11/3/2021
Print  Sign Date

Construction Manager
Roy wager  11/3/2021
Print  Sign Date

Prime Contractor
Monty Khouri  11/3/2021
Print  Sign Date



PCO #40-010

Project: 0483-01 - Perris High School No. 4
32255 Leon Road
Winchester, California 92596

Potential Change Order #40-010: CE #337 - Site & Offsite Overtime & Extension Costs

CONTRACT COMPANY:	Pierre Landscape, Inc. 5455 2nd Street Irwindale California, 91706	CONTRACT FOR:	C-0483-01-040 - SWPPP BMP Implementation
PCO NUMBER/REVISION:	40-010 / 0	CREATED BY:	Jeff Nicholson (Neff Construction, Inc.)
REQUEST RECEIVED FROM:		CREATED DATE:	12/29 /2021
STATUS:	Pending - In Review		
REFERENCE:			
FIELD CHANGE:	No	ACCOUNTING METHOD:	Amount Based
LOCATION:		PAID IN FULL:	No
SCHEDULE IMPACT:		TOTAL AMOUNT:	\$0.00

POTENTIAL CHANGE ORDER TITLE: CE #337 - Site & Offsite Overtime & Extension Costs

CHANGE REASON: No Change Reason

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*

CE #337 - Site & Offsite Overtime & Extension Costs

Saturday premium and a larger crane required to set palm trees at Building C. Concrete was placed before trees were set in preparation for the school dedication ceremony
Overtime premium to set palm trees on a Saturday

Pierre COR 18,1 - Upsize Crane \$8,538.00
Pierre COR 19 (adjusted) - Overtime Premium \$1,062.45
Total \$9,600.45


ATTACHMENTS:


#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	OT & Crane	Commitment	\$ 9,600.45
2	50-40001 - SWPPP BMP - Allowance	Draw from Allowance	Commitment	(\$9,600.45)
Subtotal:				\$0.00
Grand Total:				\$0.00

By signing below signatory recognizes and accepts the above dollar value contract adjustment

Owner's Representative
Hector Gonzalez  3/5/2022
A677E390FC41495
Print Sign Date

Architect
Alfred Gessel  3/3/2022
F17C7254922A46E
Print Sign Date

Construction Manager
Jeff Nicholson  3/3/2022
EB8A3447A1AC416...
Print Sign Date

Prime Contractor
Monty Khouri  3/3/2022
225CE2B0308C482...
Print Sign Date



PCO #40-013

Project: 0483-01 - Perris High School No. 4
32255 Leon Road
Winchester, California 92596

Potential Change Order #40-013: CE #487 - Landscape Field Report #3 Revisions

CONTRACT COMPANY:	Pierre Landscape, Inc. 5455 2nd Street Irwindale California, 91706	CONTRACT FOR:	C-0483-01-040 - SWPPP BMP Implementation
PCO NUMBER/REVISION:	40-013 / 0	CREATED BY:	Jeff Nicholson (Neff Construction, Inc.)
REQUEST RECEIVED FROM:		CREATED DATE:	3/2 /2022
STATUS:	Pending - In Review		
REFERENCE:			
FIELD CHANGE:	No	ACCOUNTING METHOD:	Amount Based
LOCATION:		PAID IN FULL:	No
SCHEDULE IMPACT:		TOTAL AMOUNT:	\$0.00

POTENTIAL CHANGE ORDER TITLE: CE #487 - Landscape Field Report #3 Revisions

CHANGE REASON: No Change Reason

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*
CE #487 - Landscape Field Report #3 Revisions

GroundLevel Landscape Architecture - Construction Administration Site Observation Report #3

1. Added decomposed granite to the tree wells in the artificial turf in the courtyardper item #3.8.
2. Added splash blocks per item #3.10
3. Added irrigation to water the 4 trees behind the ramp at the Football Stadium per item #3.13

ATTACHMENTS:


[COR #21 Added Work from CASOR #3.pdf](#) [_21 0907 Landscape Field Report 3 .pdf](#)


#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Landscape Revisions	Commitment	\$ 7,207.00
2	50-40001 - SWPPP BMP - Allowance	Draw from Allowance	Commilment	(\$7,207.00)
Subtotal:				\$0.00
Grand Total:				\$0.00

By signing below signatory recognizes and accepts the above dollar value contract adjustment

Owner's Representative
Hector Gonzalez  16/2022
Print Sign Date

Architect
Alfred Gessel  3/15/2022
Print Sign Date

Construction Manager
Jeff Nicholson  3/15/2022
Print Sign Date

Prime Contractor
Monty Khouri  3/15/2022
Print Sign Date

**PCO #40-009**

Project: 0483-01 - Perris High School No. 4
32255 Leon Road
Winchester, California 92596

Potential Change Order #40-009: CE #300 - Cost Escalation - Aquatic Complex Irrigation Materials

CONTRACT COMPANY:	Pierre Landscape, Inc. 5455 2nd Street Irwindale California, 91706	CONTRACT FOR:	C-0483-01-040 - SWPPP BMP Implementation
PCO NUMBER/REVISION:	40-009 / 1	CREATED BY:	Jeff Nicholson (Neff Construction, Inc.)
REQUEST RECEIVED FROM:		CREATED DATE:	10/19 /2021
STATUS:	Pending - In Review		
REFERENCE:			
FIELD CHANGE:	No	ACCOUNTING METHOD:	Amount Based
LOCATION:		PAID IN FULL:	No
SCHEDULE IMPACT:		TOTAL AMOUNT:	\$0.00

POTENTIAL CHANGE ORDER TITLE: CE #300 - Cost Escalation - Aquatic Complex Irrigation Materials

CHANGE REASON: No Change Reason

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*

CE #300 - Cost Escalation / Project Extension
Cost escalation for Aquatic Complex irrigation

ATTACHMENTS:

#	Cost Code	Description	Type	Amount
1	50-40000 - SWPPP BMP	Irrigation Escalation-Aquatics	Commitment	\$ 18,792.00
2	50-40001 - SWPPP BMP - Allowance	Draw from Allowance	Commitment	(\$18,792.00)
Subtotal:				\$0.00
Grand Total:				\$0.00

By signing below signatory recognizes and accepts the above dollar value contract adjustment

Owner's Representative

Architect

Print Sign Date

Print Sign Date

Construction Manager

Prime Contractor

Print Sign Date

Print Sign Date